

## Development Activities of Bangladesh Land Port Authority

### On going Project

Sl. No.	Project Name & Location	Implementation Period	Project Cost (In Lac Taka)	Cumulative Progress upto June ,2020( In lac Taka) (%)	Current Year (2020-21) Allocation (In lac taka)	Remarks
1	Development of Gobrakura-Koroitoli Land Port Upazila: Haluaghat District: Mymensingh	January'18 to December'2020	6722.62 (GoB)	2005.00 (29.82%)	1000.00	Work in progress
2	Bangladesh Regional Connectivity Project-1: Development of Sheola, Bhomra, Ramgarh Land Ports and Up gradation of Security system of Benapole Land Port  Project Location: Sheola Land Port, Upazila- Bianibazar, District- Sylhet Bhomra Land Port, Upazila-Sadar, District-Satkhira. Ramgarh Land Port, Upazila, District- Khagrachari. Benapole Land Port, Upazila- Sharsa, District-Jessore.	July'17 to June'2021 ( Proposed upto June'2023)	69300.13 (WB & GoB)	7351.80 (10.61%)	8212.00	Land Acquisition of Bhomra has been completed. Land acquisition of Sheola and Ramgarh are in progress. The safety and security by CCTV and access control system of Benapole Land Port is in progress. Other works are in process of implementation.
3	Construction of Head Office Building of Bangladesh Land Port Authority at Sher-e-Banglanagar, Agargaon, Dhaka	July'16 to June'2021	3450.00 (GoB)	750.00 (21.74%)	1000.00	Slab casting has been completed up to level-2 including 2 basement.
4	Construction of Cargo Vehicle Terminal at Benapole Land Port .	July'19 to June'2021	28968.15 (GoB)	--	500.00	Under implementation.

*Chia*

	Upazila-Sharsa, District-Jashore					
5	Development of Belonia Land Port Upazila: Parshuram District: Feni	January'18 to June'2021	3864.34 (GoB)	828.00 (21.43%)	700.00	Work is in progress
6	Development of Dhanuakamalpur Land Port Upazila: Bakshigang District: Jamalpur	July'18 to June'2021	5930.00 (GoB)	662.71 (11.18%)	1300.00	Land acquisition has been completed.
7	Development of Balla Land Port Upazila: Chunarughat District: Habiganj	July'17 to June'2021	4890.49 (GoB)	710.00 (14.52%)	100.00	Land acquisition in progress.

*Ami*  
বীরেন্দ্র নাথ সরকার  
নির্বাহী প্রকৌশলী  
মহাবল, ঢাকা।